

Date: 14th May 2025

Ministry of Environment, Forests and Climate Change
Northern Regional Office
Bay No-24-25
Sector-31 A, Dakshin Marg
Chandigarh 160030

Sub: Submission of Six-Monthly Progress Report

Sir,

In response to the above-mentioned subject, please find attached Six Monthly Progress Report for the period of October 2024 till March 2025. Infosys has not undertaken any construction work during this period, hence no workers were employed for the same.

Please find attached the latest reports for Ambient Air Quality, Noise levels and Stack Monitoring Report. Ground Water report is not applicable for us as we are not withdrawing any ground water. We get the monthly checking of the environmental parameters done and a calendar is maintained for the same.

Latest Information as per 13-point data sheet is attached along with.

This information is correct to the best of our knowledge.

Thanking You,

For Infosys Limited,



Authorized Signatory

Infosys Limited- Chandigarh

INFOSYS LIMITED

Plot No. 1
Rajiv Gandhi Technology Park
Chandigarh 160 101, India
T 91 172 503 8000
F 91 172 504 6860

Corporate Office:

CIN: L85110KA1981PLC013115
44, Infosys Avenue
Electronics City, Hosur Road
Bengaluru 560 100, India
T 91 80 2852 0261
F 91 80 2852 0362
askus@infosys.com
www.infosys.com

Environmental Clearance Compliance

Infosys Limited, Plot No-1, RGCTP, Krishnagar, Chandigarh-160101

EC letter no-J-12011/23/2005-IA (CIE) dated 20.09.2005

Specific Conditions		Status					
Construction phase							
1.	All required sanitary and hygienic measures should be in place before starting construction activities and to be maintained throughout construction phase	Complied. All required sanitary and hygienic measures (toilets, canteen etc.) were provided for construction work force.					
2.	All the topsoil excavated during construction activities should be stored for use in horticulture/landscape development within the project site	The soil excavated during construction activities is used for levelling the areas within the project site					
3.	Disposal of muck including excavated material during construction phase should not create any diverse effects on the neighboring communities and disposed of taking the necessary precautions for general safety and health aspects	Muck was disposed safely in designated and authorized malba dumping area					
4.	Use of diesel generators during construction phase should be enclosed type and should confirm to EPA rules prescribed for air and noise emission standards.	Low Sulphur diesel was used in DG during the construction phase					
5.	Vehicles hired for bringing construction material at site should be in good condition and should confirm to applicable air and noise emission standards and should be operated only during non-peaking hours.	All vehicles were checked and only good condition vehicles were used for the movement of construction materials. Vehicle movement happened only during non-peak hours					
6.	Incremental pollution loads on the ambient air and noise quality should be closely monitored during construction phase	Station Code	AAQM Station	Average Pollutant Concentration ($\mu\text{g}/\text{m}^3$)			
				RSPM (24hr.) ($\mu\text{g}/\text{m}^3$)	SPM (24hr.) ($\mu\text{g}/\text{m}^3$)	SO ₂ (24hr.) ($\mu\text{g}/\text{m}^3$)	NO _x (24hr) ($\mu\text{g}/\text{m}^3$)
							CO (8hr) (mg/m ³)
			CPCB limits for ambient air concentrations in residential, rural and other areas	100	200	80	80
							2
		A 1	Mansa Devi Complex	33	117	<8	<10
		A 2	Manav Colony	30	117	<8	<10
		A 3	Kishangarh Govt School	29	115	<8	<10
		A 4	Infosys site	27	115	<8	<10
		A 5	Subhas Nagar	28	117	<8	<10
7.	Construction spoils including bituminous material and other HAZARDOUS MATERIALS MUST NOT BE ALLOWED TO CONTAMINATE WATERCOURSES AND DUMP SITES FOR SUCH MATERIAL MUST be secured so that they should not leach into ground water.	Construction material was disposed safely in designated and authorized melba dumping area, keeping these under Vendors (Authorized and responsible) scope of work always. Adequate care was taken so as not to have any adverse impact on the environment. Construction spoils are used in the construction of roads. No bituminous material was used for road construction.					
8.	Regular supervision of the above and other measures should be in place all through the construction phase as to avoid disturbance to the surroundings	Complied					

Operation phase															
1.	Installation of STP should be certified by an independent expert and should submit a report in this regard to the ministry before the project is commissioned for operation.	STP of MBR technology of 350 KLD capacity has been installed inside for the treatment of the sewerage produced. Presently utilizing 220 KLD and reusing the same in landscaping area and into flushing system. Treated sewage water is tested monthly and is meeting the CPCC norms as below. Report is attached herewith.													
2.	Water harvesting system and energy conservation measures like installation of solar panels for lighting the areas outside the building should be an integral part of the project design and should be in place before project commissioning	Rainwater Harvesting system of 500 KL has been installed inside the campus for harvest and it is re used in campus for domestic purposes after filtering material. Solar power generation system of 202 KW has been installed and operational in our campus in the month of September 2016. We have utilized 1650 KL rainwater into system from Oct'24 till Mar'25. We have installed 15 numbers of injection well of 20 KL capacity each.													
3.	Noise barriers will be provided at appropriate locations as to ensure that the noise levels do not exceed the prescribed standards	DG and Chillers is of enclosed type which helps in control of Noise levels as per the prescribed standards. Insertion loss is of 25.3 dB (A) for inside and outside the DG room. <table><tr><td>Inside</td><td>Outside</td><td>Insertion Loss</td></tr><tr><td>98.6 dB(A)</td><td>73.5 dB(A)</td><td>25.1 dB(A)</td></tr></table>		Inside	Outside	Insertion Loss	98.6 dB(A)	73.5 dB(A)	25.1 dB(A)						
Inside	Outside	Insertion Loss													
98.6 dB(A)	73.5 dB(A)	25.1 dB(A)													
4.	Any hazardous waste including E waste should be disposed as per applicable rules and norms with necessary approvals of the CPCC, Chandigarh	E waste and other hazardous waste is being disposed as per the rules of HW management rules and authorization. Yes, authorization is obtained from CPCC for disposal of hazardous waste and biomedical waste and is handed over to a CPCC authorized vendor. Agreements with the Biomedical and E waste vendors are in place. Validity of Hazardous waste authorization is 31.01.2026 and one-time Biomedical authorization with no validity.													
5.	DG sets proposed as backup power should be of enclosed type and confirm to EPA rules as prescribed for air and noise standards as per CPCB guidelines. Exhaust will be taken 4 meters above the roof top.	DG sets is of enclosed type and the stack is provided 4 meters above the roof top Insertion loss is of 25.3 dB (A) for inside and outside the DG room. <table><tr><td>Inside</td><td>Outside</td><td>Insertion Loss</td></tr><tr><td>98.6 dB(A)</td><td>73.3 dB(A)</td><td>25.3 dB(A)</td></tr></table>		Inside	Outside	Insertion Loss	98.6 dB(A)	73.3 dB(A)	25.3 dB(A)						
Inside	Outside	Insertion Loss													
98.6 dB(A)	73.3 dB(A)	25.3 dB(A)													
6.	STP has been designed to treat the wastewater from IT Park. As proposed the wastewater will be treated to tertiary level and after treatment should be used for flushing of toilets and gardening. Discharge of treated sewage shall confirm to the norms and standards of the CPCC.	STP of MBR has been designed for the treatment of Wastewater. Treated water is being used for gardening purpose. Treated water is under the norms and standards as prescribed by CPCC: <table><tr><td>Parameters</td><td>Permissible limits</td></tr><tr><td>pH</td><td>5.5-9.0</td></tr><tr><td>Suspended Solids</td><td>600 mg/l</td></tr><tr><td>BOD</td><td>350 mg/l</td></tr><tr><td>Oil and Grease</td><td>20 mg/l</td></tr><tr><td>Ammoniacal Nitrogen</td><td>50 mg/l</td></tr></table>		Parameters	Permissible limits	pH	5.5-9.0	Suspended Solids	600 mg/l	BOD	350 mg/l	Oil and Grease	20 mg/l	Ammoniacal Nitrogen	50 mg/l
Parameters	Permissible limits														
pH	5.5-9.0														
Suspended Solids	600 mg/l														
BOD	350 mg/l														
Oil and Grease	20 mg/l														
Ammoniacal Nitrogen	50 mg/l														
7.	The green belt design along the periphery of the plot shall achieve attenuation factor conforming to the day and night noise standards prescribed for residential land use. The open space inside the plot should be suitably landscaped and covered with vegetation of indigenous variety.	Preference is given to planting of rare, indigenous, threatened, and endangered species.													

8. Incremental pollution loads on the ambient air quality, noise and water quality should be periodically monitored after commission of the project.	Environmental monitoring including noise, air water quality is being monitored periodically. Ambient noise levels are below 70 dB during nighttime and below 75 dB during daytime
9. Provision of rainwater harvesting has been made in the proposal. RWH system should be operational for recharging of aquifers before project commissioning. The project should regularly monitor ground water levels and deterioration of ground water.	Rainwater Harvesting system of 500 KL has been installed inside the campus for harvest and it is re used in campus for domestic purposes after filtering material. Solar power generation system of 202 KW has been installed and operational in our campus in the month of September 2016. We have utilized 1650 KL rainwater into the system from Oct'24 till Mar'25. We have installed 15 of injections well of 20 KL capacity each..
10. Care shall be taken to ensure energy conservation during the construction period as well as in the design and layout of the buildings apart from use of solar energy as indicated in the report.	Noted and complied
11. In addition to the solar energy used for common lightings, lighting for gardens and street lighting provision shall be made for solar water heating.	Solar power generation system of 202 KW has been installed and operational in our campus in the month of September 2016. A result of Japanese-German collaboration, this state of the art, automated and highly adaptive system, works on direct sunlight as well as radiation-based technology which will help in generation of significant power during the winter season also. • Plant Rating - 202 KW • Solar Plant Technology – HIT (Heterojunction with Intrinsic thin Layer) • Solar Panel Capacity – 325 W Each • Total Numbers of Solar Panels Installed – 624 No's. • Average Power Generation Capacity - 1050 Units Per Day The power from same source is being utilized in internal lighting in our buildings. This is a step towards usage of renewable resource, in turn leading to reduction on Grid power load.
12. Adequate measures shall be taken to avoid any traffic congestion near the entry and exit points from the road adjoining the proposed project site.	Sufficient parking facilities are provided within our premises. Road widened near the exit / entry points to avoid the traffic congestion. No public space is utilized for the parking.
13. The thermal efficiency of the buildings coming in the SEZ should be regulated to achieve desired R & U factors to make them energy efficient. A detailed report on measures proposed to be taken both in the SEZ as well as the constructions coming up within the SEZ complex should be prepared and submitted to the Ministry in 3 months.	Infosys is an ISO 14001 compliant company. The building has been designed to conserve energy. The shape will minimize the requirement for air conditioning at the same time it will give ample natural light to further reduce dependence on lighting. The exterior finish is reflective blue tinted glass (reducing the requirement for bricks). The exterior finish of the service block will be hollow concrete blocks. Automatic water dispensing systems are being installed in the building. All water will be treated and used for irrigation as much as possible. Solar water heating systems will be installed for the Service block to save power. Energy efficient transformers and air conditioning systems are being installed. Energy efficient computer screens and paper saving printers (dual side printing) will be installed. • R-value of wall is 1.8 m2K/W • U-value of wall is 0.55 W/m2 K • U-value of glass is 1.6 to 1.8 W/m2 K

14. A landscape plan for the entire project area should be prepared for the implementation. Development of shelter may be taken up in appropriate directions around the project area on the prevailing wind direction. Details of the proposed plan should be submitted to the ministry in 3 months.	Noted and complied
15. Environment management cell should be established to implement the environment management plan and carry out the environmental monitoring.	Noted and environmental monitoring is being done regularly.
General conditions	
1. The Environmental safeguards contained in the application should be implemented in letter and spirit.	Agreed and followed. We are certified to ISO14001 and OHSAS18001 standards. Infosys is the first IT company in the world to publish its sustainability report based on the latest Global Reporting Initiative (GRI) G4 comprehensive framework. GRI is the most widely respected sustainability reporting framework, worldwide.
2. Provision should be made for the supply of kerosene or cooking gas/pressure cooker to the laborers during construction phase	Provided during the construction
3. All the labors to be engaged for construction work should be screened for heat and adequately treated before the issue of work permits	Noted and complied
4. Financial provisions should be made by the project proponent in the total budget of the project for implementation of suggested safeguard measures.	Complied
5. Six monthly monitoring report should be submitted to the ministry and its regional office, Chandigarh.	Being complied. Submitted regularly
6. Officials from Regional Office of MoEF, Chandigarh who would be monitoring the implementation of Environmental safeguards should be given full cooperation, facilities, and documents / data by the project proponents during their inspection. A complete set of all the document submitted to should be forwarded to the CCF, Regional office of MoEF, Chandigarh.	Agreed and is followed
7. The responsibility of Implementation of environmental safeguards rests fully with the Director, Information technology, Chandigarh Administration, Chandigarh	Noted
8. In the case of any charge(s) in the scope of the project, the project would require a fresh appraisal by this Authority.	No changes implemented so far. For any further changes, prior clearance will be obtained
9. The ministry reserves the right to add additional safeguard measures subsequently, if found necessary, and to take action including revoking of the environmental clearance under the provision of the Environmental (Protection) Act, 1986, to ensure effective implementation of the suggested safeguard measures in a time bound and satisfactory manner.	Noted
10. All other statutory clearances such as the approval for storage of diesel from Chief Controller of Explosive, and	HSD license from Chief Controller from explosives have been taken vide letter no-P/NC/CH/15/52(P144102) valid till 30.12.2027.

other approvals shall be obtained by project proponents from the competent authorities.	
11. A copy of the environmental clearance letter would be marked to the local NGO if any, from whom suggestion/representation were received at the time of public hearing	Noted
12. A copy of the environmental clearance letter should be displayed at the Regional Office, Chandigarh and the office of the CPCC, Chandigarh	Noted
13. The project proponent should advertise in at least two local newspapers widely circulated in the region, One of which shall be in the vernacular language informing that the project as been accorded Environmental Clearance and copies of clearance letters are available with Chandigarh Pollution control committee, Chandigarh. The advertisement should be made within 7 days from the day of issue of the Regional Office of the MoEF at Chandigarh	Done during the initial stage
14. These stipulations would be enforced among others under the provisions of Water (Prevention and Control of Pollution) act 1974, the air (Prevention and Control of Pollution) act 1981, the Environment (Protection) Act, 1986, the public Liability (Insurance) Act, 1991 and EIA Notification, 2006.	Accepted. We are complying with all the rules and regulations laid against our project. We have obtained the following consent from the authorities - Water and air consent from CPCC-valid till 31.01.2027 - Hazardous waste consent from CPCC-valid till 31.01.2026 - Biomedical waste authorization from CPCC-one time authorization - HSD storage license from Chief controller of Explosives –valid till 31.12.2027
15. The project proponent should acknowledge the receipt of the environmental clearance letter and convey their occurrence to the conditions stipulated above within 15 days from the date of issue of this letter. In case there is no response from the proponent, it would be deemed to have been agreed to.	Noted.

MINISTRY OF ENVIRONMENT & FORESTS
REGIONAL OFFICE: CHANDIGARH

DATA – SHEET

1	Project type : River- valley / Mining/ Industry/ Thermal/ Nuclear/ Other (Specify)	Software Development
2	Name of the Project	Infosys Limited
3	Clearance letters/OM .No. & Date	J-12011/23/2005-IA (CIE) dated 20 th September 2005
4	Location :	
a)	District (s)	Chandigarh
b)	State (s)	Chandigarh
c)	Latitudes/Longitudes	30°44'/76°51'
5	Address for Correspondence	Plot no 1, Rajiv Gandhi Technology Park, Kishangarh, Chandigarh-160101
6	Salient features	
a)	of the project	30 acres
b)	of the environmental management plans	Separate Environment Management plans for water, power also on feasibility to increase Electrical vehicles usage.
7	Break up of the project area	Non-Forest
a)	Submergence area (forest & non forest)	
b)	Others	
8	Break up of the project affected population with enumeration of those losing houses/dwelling unit only, agriculture land only, both dwelling unit & agriculture land less labourers/artisans	This was Government owned land. It was barren at the time of possession. No dwellings were displaced.
a)	SC/ST/Addivasis	
b)	Others	
c)	Please indicate whether these figures are based on any scientific & systematic survey carried out only provisional figures. If a survey is carried out give details & year of survey.	
9	Financial Details	
a)	Project cost as originally planned subsequent revised estimates & the years of price reference.	Rs. 440.43 Crores

b)	Allocation made for environmental management plan. With item wise & year wise break, up.	Retrofit of class room and developed a Hitech Video conferencing room to reduce the employee business travel , Smart irrigation integrated in BMS for online monitoring and initiated vermicompost production in campus. Which costed around 4.5 Crores
c)	Benefit cost ratio/internal rate of return and the year of assessment.	Turn over for the period of Oct 24 to Mar'25 was Rs. 1419.82 Crores Benefit cost ratio/internal rate of return is not available.
d)	Whether © includes the cost of environmental management as shown in (b) above.	Not Applicable
e)	Actual expenditure incurred on the project so far.	Rs. 365.92 Crores (total Investment as on 31 st March 2025)
f)	Actual expenditure incurred on the environmental management plane so far.	
10	Forest land requirement :	Not Applicable
a)	The status of approval for a diversion of forest land for forest use.	
b)	The status of compensatory about afforestation, If any	
c)	The status of clear felling.	
d)	Comment on the viability & sustainability of compensatory afforestation programme in the light of actual field experience so far.	
11	The status of clear felling in non forest area (such as submergence area of reservoir, approach roads), if any with quantitative information.	Not applicable
12	Status of construction	
a)	Date of commencement (actual and/ planned)	December 2004
b)	Date of completion (actual and/ planned)	May, 2008
13	Reason for the delay if the project is yet to start.	Not Applicable